

Cherry Hill Village II Building Renovation Project Schedule

<u>Bldg No.</u>	<u># of Units</u>	<u>Unit #'s</u>	<u>Street</u>	<u>Commence</u>	<u>Completion</u>	<u>Notes</u>
101	4	92-95	Monroe	06/20/13	07/01/13	
41A	2	55-56	Constitution	06/27/13	07/08/13	
41B	4	57-60	Constitution	07/01/13	07/15/13	
41C	4	61-64	Constitution	07/08/13	07/22/13	
41D	4	65-68	Constitution	07/15/13	07/29/13	
2	4	15-18	Constitution	07/22/13	08/05/13	
7A	4	19-22	Constitution	07/29/13	08/12/13	
7B	4	23-26	Constitution	08/05/13	08/19/13	
145A	3	99-101	Liberty	08/12/13	08/26/13	
145B	3	96-98	Liberty	08/19/13	09/09/13	
F	12	112-123	Harding	08/26/13	09/16/13	
99A	4	72-75	Hancock	09/09/13	09/23/13	
99B	4	76-79	Hancock	09/16/13	09/30/13	
G1	4	124-127	Roosevelt	09/23/13	10/07/13	
G2	4	128-131	Roosevelt	09/30/13	10/14/13	
G3	4	132-135	Roosevelt	10/07/13	10/21/13	
29A	<u>12</u>	27-38	Monroe	06/20/13	07/01/13	Needs only painting
Subtotal	80					
29B	8	39-46	Constitution	2014	2014	
100	12	80-91	Monroe	2014	2014	
H	12	136-147	Filmore	2014	2014	
I	4	158-161	Patriot	2014	2014	
J	3	162-164	Patriot	2014	2014	
K1	4	165-168	Filmore	2014	2014	
L	4	173-176	Patriot	2014	2014	
3	<u>14</u>	1-14	Constitution	2014	2014	
Total	141					
<u>Substantially Completed</u>						
41E	3	69-71	Constitution			
39A	4	47-50	Constitution	07/01/13	07/08/13	Needs siding painted
39B	4	51-54	Constitution			
K2	<u>4</u>	169-172	Filmore			
	15					
Includes replacement of building trim, other wood and railings, as needed, and exterior painting.						
Commencement and completion dates are subject to change.						
Owners will be informed in advance of any material change in such dates.						